Woodsmith GIA Review

Consolidated Document Data Room

Completeness Review

ICbS PFS-B and Ampersand Framework Assessment

Woodsmith Project — GIA Review

Prepared for Anglo American

14 Mar 2026

CONFIDENTIAL

1. Executive Summary

This consolidated report assesses the Woodsmith GIA data room against two complementary frameworks: Anglo American's Investment Criteria by Stage (ICbS) at PFS-B stage, and the Ampersand Consulting Review Framework document register. The data room now contains approximately 400 files organized across 30 folders, a significant expansion from the initial ~104 files across 11 folders.

1.1 Data Room Overview

The expanded data room includes 20 new folders providing Basis of Design documents (12), Design Criteria (7), Functional Requirements (6), Scope Books (7), Management Plans (11), Construction Execution Plans (6), 105 technical drawings (BFDs, PFDs, P&IDs), 38 VIP Technical Notes, 27 Trade-Off Studies, 21 Evaluate Phase reports, 15 Define Phase documents, Fire Risk Assessments (4), EPCM Work Packages (4), Project-on-a-Page summaries (7), and RFI responses including the FID 2028 Base Case P50 financial model and MHF 2.0 design updates.

1.2 ICbS PFS-B Assessment Summary

The ICbS assessment covers 12 chapters (matching sub-folders). Overall coverage has improved materially since the prior review, with several chapters moving from partial to comprehensive coverage.

Chapter	Covered	Partial	Gap	N/A	Coverage	Change from Prior
Ch 1: Project Management	8	2	2	0	**75%**	+33pp (↑)
Ch 2-3: Techno-Economic and Financial Evaluation	0	7	4	0	**32%**	+27pp (↑)
Ch 6: Processing	5	1	0	0	**92%**	+34pp (↑)
Ch 8: Energy	1	1	1	0	**50%**	+33pp (↑)
Ch 9: Geotechnical	5	2	1	3	**75%**	+3pp (↑)
Ch 13: Engineering	7	1	0	0	**94%**	+35pp (↑)
Ch 15: Environmental	7	2	0	0	**89%**	No change
Ch 16: Permitting	3	0	0	0	**100%**	No change
Ch 19: Marketing	0	1	2	0	**17%**	+17pp (↑)
Ch 23: Commercial	3	0	5	0	**38%**	+13pp (↑)
Ch 25: Risk Management	4	1	0	0	**90%**	+60pp (↑)

1.3 Ampersand Framework Assessment Summary

Of the 87 documents in the Ampersand framework, 44 (51%) are now present, 16 (18%) have partial coverage, and 27 (31%) remain missing.

Framework Area	Have	Partial	Need	Total	Coverage	Change from Prior
Governance	5	2	4	11	**55%**	+23pp (↑)
Definition	10	4	5	19	**63%**	+40pp (↑)
People	0	2	3	5	**20%**	+20pp (↑)
Systems	29	8	15	52	**63%**	+25pp (↑)

1.4 Key Remaining Gaps

Marketing (Ch 19): Remains entirely empty. No supply/demand analysis, product strategy, or offtake documentation. This is the single most critical gap.

Commissioning: No commissioning management plan or strategy across any framework.

Sustaining Capital (SUSEX): No sustaining capital estimate in any format.

CAPEX Estimate Report: Basis of Estimate and financial model references exist, but no standalone consolidated CAPEX estimate report.

GHG / Carbon Footprint: No formal GHG targets or Scope 1/2/3 carbon footprint assessment.

Governance Documents: Steering committee charter, delegated authorities, and lessons learned remain absent.

People Documents: Organization charts, key personnel CVs, and project RACI remain largely absent.

2. ICbS PFS-B Review — Chapter Findings

This section provides a narrative summary for each ICbS chapter, reflecting the updated data room contents.

2.1 Chapter 1: Project Management

Chapter 1 documentation is now substantially improved. The original 16 construction-focused PDFs are complemented by significant new additions: a Define Study Execution Plan, Define Phase Estimate Plan, area-specific status reports, a Program Management Plan, PEP-10 Construction Management Plan, area-specific Construction Execution Plans (mine, MTS, Teesside, port), Scope Books for each WBS section (1000-5000), a Post-VIP Engineering Report, and seven Project-on-a-Page executive summaries. The Basis Documents folder provides the Basis of Estimate. Remaining gaps are limited to a consolidated capital estimate report, formal OPEX estimate, and commissioning plan.

2.2 Chapter 2-3: Techno-Economic and Financial Evaluation

Chapters 2-3 remain the weakest area, though the addition of the FID 2028 Base Case P50 model in the RFIs folder and the Business Case and Modelling Overview presentation provide some coverage. The OPEX revision spreadsheet supports operating cost assessment. However, no formal strategic fit assessment, alternatives analysis, benchmarking study, probabilistic analysis, or standalone financial evaluation report is provided.

2.3 Chapter 6: Processing

Chapter 6 is now substantially strengthened. In addition to the original mass and energy balance, energy consumption, R&D strategy, and pilot trial documents, the data room now includes 30 PFDs, 3 BFDs, 60+ P&IDs for processing areas, Basis of Design documents for Teesside (area 3000) and port (area 4000), Design Criteria for process areas, Process Control Philosophy documents, and extensive Trade-Off Studies including hydrogen conversion feasibility. MHF 2.0 design updates with GAs and equipment lists are in the RFIs folder.

2.4 Chapter 8: Energy

Chapter 8 folder remains empty but energy-related documentation now exists across other folders. The total energy consumption calculation and construction power demand calculation remain in Ch 6. VIP Technical Notes address substation redundancy optimization (VIP-22, USD 6.8M savings). Trade-Off Studies cover power system design and electrical network configuration. Basis of Design for HV Power Infrastructure (0000-WOB-EL-BD-00001) provides comprehensive energy supply design basis. However, dedicated GHG targets and carbon footprint assessment remain absent.

2.5 Chapter 9: Geotechnical

Chapter 9 remains well documented with eight PDFs plus a third-party review presentation. No changes from prior assessment. Strong coverage of geotechnical program, data acquisition, modelling, and site infrastructure across all project sites.

2.6 Chapter 13: Engineering

Chapter 13 is now comprehensively documented. The original 6 PDFs are augmented by 12 Basis of Design documents covering all major disciplines and areas, 7 Design Criteria documents, 105 technical drawings (BFDs, PFDs, P&IDs, GAs), 6 Functional Requirements specifications, and 3 Process Control Philosophy documents. The SEAL Plan, dynamic simulation models, and equipment lists from the original data room remain. Engineering management, design basis, standards, infrastructure requirements, and technical drawings are now thoroughly addressed.

2.7 Chapter 15: Environmental

Chapter 15 remains the most comprehensively documented discipline with 31 files. The addition of a Permitting & Environment RASCI matrix provides organizational clarity. All prior coverage remains: ESHIRA baseline risk assessment, CEMF, DEMP, biodiversity strategies and site-specific plans, mine closure documentation, chemical and hydrocarbon management, and air quality. The Management Plan Documents folder adds an additional copy of the DEMP and a Water Management Plan.

2.8 Chapter 16: Permitting

Chapter 16 coverage remains strong. Permitting Strategy, Constraints and Controls, Permitting Procedure, Resource Plan, compliance guides, and permits register provide comprehensive coverage. No material changes from prior assessment.

2.9 Chapter 19: Marketing

Chapter 19 remains empty. No marketing, supply/demand, product strategy, or logistics documentation has been added. This remains a critical gap for PFS-B stage.

2.10 Chapter 23: Commercial

Chapter 23 retains its six PDFs covering contracting strategy and procurement plans. The addition of EPCM Work Packages (4 documents defining engineering and construction scope packages) strengthens commercial documentation. The Inclusive Procurement Strategy addresses local procurement. However, contract T&Cs, commercial risk assessment, and insurance documentation remain absent.

2.11 Chapter 25: Risk Management

Chapter 25 is now substantially improved with three new documents: H1 and H2 2025 Executive Risk Reports providing senior-level risk oversight, and the Crop Nutrients Integrated Risk Management Plan 2026 which establishes the formal risk management framework with seven key objectives and quarterly milestones. Combined with existing risk registers, WRAC documentation, and workshop outputs, coverage is now strong across most criteria.

3. ICbS PFS-B — Detailed Gap Analysis

The table below maps each ICbS PFS-B criterion to documentation provided, identifying status and gaps.

Ref	Criteria	Status	Documents Provided	Gap Description
Chapter 1: Project Management				
1.1	Business and Project Objectives	Covered	Project Synthesis; Post-VIP Engineering Report; Project-on-a-Page (7 sheets); Functional Requirements (5 area-specific)	—
1.2	Scope of Work and WBS	Covered	Scope Books (WBS 1000-5000); AWP Procedure; Component Listing; EPCM Work Packages (4)	—
1.3	Project Capital Estimate	Partial	Basis of Estimate (Basis Documents folder); Post-VIP Engineering Report (cost summary); FID 2028 Base Case P50	No standalone consolidated capital cost estimate document; BoE and Post-VIP report provide supporting data.
1.4	Sustaining Capital Estimate	Gap	—	No sustaining capital estimate provided.
1.5	Operating Cost Estimate	Partial	OPEX spreadsheet (Ch 2-3 folder: Woodsmith_OPEX_RevisionF)	Spreadsheet only; no formal OPEX report or basis of estimate narrative.
1.6	Implementation Schedule	Covered	Feasibility Schedules (Baseline + Post-FS Workshop); Construction Execution Plans (4 area-specific); Post-VIP Engineering Report	—
1.7	Stakeholder Engagement	Covered	Community & Regional Stakeholder Engagement Plan (Ch 15)	—
1.8	Project Execution Plan	Covered	Program Management Plan; Construction Management Plans (PEP-10 + area-specific); Modularisation reports; AWP Procedure; Logistics Plan; Construction Execution Plans (mine, MTS, Teesside, port)	—
1.9	Study Execution Plan	Covered	Define Study Execution Plan; Define Phase Estimate Plan; Feasibility Schedules	—
1.10	Stage Report	Covered	Post-VIP Engineering Report; End-of-Phase Reports (Evaluate phase, 5 area-specific); Stage Synopsis documents; Define Phase status reports (5 area-specific)	—
1.11	Construction	Covered	Construction Management Plan; Construction Execution Plans (mine, MTS, Teesside, port); Path of Construction Plans; Constructability Review (OLC)	—

Ref	Criteria	Status	Documents Provided	Gap Description
1.12	Commissioning	Gap	—	No commissioning plan or strategy provided.
Chapter 2-3: Techno-Economic and Financial Evaluation				
2.1	Strategic Fit Assessment	Gap	—	No strategic fit assessment.
2.2	Alternative Analysis	Partial	Trade-Off Studies (27 documents covering power, hydrogen, mechanical, logistics alternatives); VIP Technical Notes (38 value improvement proposals)	Trade-off studies address technical alternatives extensively but no formal investment-level alternatives analysis.
2.3	Integrated Solution	Partial	Post-VIP Engineering Report; Scope Books (WBS 1000-5000)	Post-VIP report and scope books describe the integrated solution but no dedicated document.
2.4	Benchmarking	Partial	VIP Technical Notes reference benchmarking (Jansen, Oyu Tolgoi)	No standalone benchmarking study.
2.5	Probabilistic Analysis	Gap	—	No probabilistic cost/schedule analysis.
3.1	Financial Evaluation	Partial	FID 2028 Base Case P50 (RFIs); Business Case and Modelling Overview pptx	P50 base case and overview presentation exist but no formal financial evaluation report.
3.2	Valuation Model	Partial	Scenario Model Draft spreadsheet; FID 2028 Base Case P50	Spreadsheet models available but no formal valuation report.
3.3	Commercial Evaluation	Gap	—	No commercial evaluation document.
3.4	Strategic Evaluation	Gap	—	No strategic evaluation report.
3.5	Sensitivity Analysis	Partial	Scenario Model Draft spreadsheet	Spreadsheet may contain sensitivities but no formal report.
3.6	Scenario Analysis	Partial	Scenario Model Draft spreadsheet	Spreadsheet may contain scenarios but no formal report.
Chapter 6: Processing				
6.1	Characterisation	Covered	MHF Decision Note; MHF R&D Strategy; Functional Requirements (3000, 4000); Basis of Design (area 3000)	—
6.2	Testwork	Covered	SVG 1000t Trial Notes; MHF R&D Strategy; MHF Decision Note; Hypercube Dynamic Simulation Report	—
6.3	Process Engineering	Covered	Mass & Energy Balance; BFDs (3); PFDs (30); P&IDs (60+); Process Control Philosophy (3); Design Criteria (area	—

Ref	Criteria	Status	Documents Provided	Gap Description
			3000, 4000); Basis of Design (area 3000, 4000)	
6.4	Engineering Design	Covered	PFDs; P&IDs; Mechanical GAs; Equipment Lists; MHF 2.0 design updates; Basis of Design documents	—
6.5	Cost Estimation	Partial	Basis of Estimate (Basis Documents); Post-VIP Report (cost summary)	Process-specific cost estimate not isolated as standalone document.
6.6	Process Operations Strategy	Covered	Process Control Philosophy (3 area-specific); Evaluate Phase innovation reports; Connected Worker/Robotics evaluations	—
Chapter 8: Energy				
8.1	GHG and Energy Targets	Gap	—	No GHG reduction targets or energy performance targets documented.
8.2	Energy Supply Requirements/Plan/Costs	Covered	Total Energy Consumption Calc; Construction Power Demand Calc; Basis of Design - HV Power Infrastructure; Electrical Design Criteria; Trade-Off Studies (power systems, 4 docs); VIP-22 (substation optimization)	—
8.3	Carbon Footprint and Energy	Partial	Trade-Off Study: MHF Hydrogen conversion feasibility	Hydrogen trade-off study addresses decarbonization but no formal carbon footprint or Scope 1/2/3 assessment.
Chapter 9: Geotechnical				
9.1	Geotechnical Program	Covered	Pre-Feasibility Study; SRK Analysis; Desktop Evaluation	—
9.2	Data Acquisition	Covered	Pre-Feasibility Study; GIR-MHF; Ground Investigation Report; Design Reports (multiple sites)	—
9.3	Geotechnical Model	Covered	Pre-Feasibility Study; GIR-MHF; Design Reports; SRK Analysis	—
9.4	Structural Model	Partial	MHF Design Report; SRK Analysis	No standalone structural/geological model report.
9.5	Hydrogeological Model	Covered	Pre-Feasibility Study	—
9.6	Monitoring Program	Gap	—	No geotechnical monitoring program documentation.
9.7	Open Pit Design	N/A	—	Underground mine — not applicable.

Ref	Criteria	Status	Documents Provided	Gap Description
9.8	Underground Design	Partial	SRK Geotechnical Analysis; Functional Requirements (1000 Mine)	SRK analysis plus functional requirements but no dedicated underground design report.
9.9	Waste Rock Dumps	N/A	—	Not applicable for polyhalite operations.
9.10	TSFs/Dams	N/A	—	Not applicable for polyhalite operations.
9.11	General Site Infrastructure	Covered	Design Reports (LDX/LWB, MHF, PHF/OLC); Ground Investigation Report	—
Chapter 13: Engineering				
13.1	Engineering Management Plan	Covered	SEAL Plan; AVEVA E3D Execution Plan; COMOS Implementation Plan	—
13.2	Project Description	Covered	Post-VIP Engineering Report; Scope Books (WBS 1000-5000); Project-on-a-Page (7 sheets); Functional Requirements (5 area-specific)	—
13.3	Design Basis/Criteria	Covered	Basis of Design (12 documents); Design Criteria (7 documents); Process Design Criteria (area 3000, 4000); SEAL Plan	—
13.4	Standards/Guidelines/Specs	Covered	SEAL Plan; Conveyor Standards; Worley Design Manual; Class Library Specification; Design Criteria documents	—
13.5	Existing Infrastructure Assessment	Partial	Shaft Design Memorandum; Evaluate Phase end-of-phase reports	End-of-phase reports address existing conditions but no formal infrastructure assessment.
13.6	Infrastructure Requirements	Covered	Functional Requirements (5 area-specific); Mechanical Equipment List; Basis of Design documents; Scope Books	—
13.7	Technical Drawings/Models	Covered	BFDs (3); PFDs (30); P&IDs (60); Mechanical GAs (6); Structural drawings (3); Dynamic Simulation Model; AVEVA E3D model procedures	—
13.8	Operational Technology	Covered	Process Control Philosophy (3 area-specific); Evaluate Phase innovation reports (robotics, connected worker, automated materials, digital twin); Hypercube Dynamic Simulation	—
Chapter 15: Environmental				
15.1	SD Criteria/Obligations	Covered	CEMF; DEMP; Permitting Resource Plan; Stakeholder Engagement Plan; Permit to Work Procedure; RASCI matrix	—

Ref	Criteria	Status	Documents Provided	Gap Description
15.2	EIA/ESHIA/Environmental Risk	Covered	ESHIRA Baseline Risk Assessment; CEMF; DEMP; Stakeholder Engagement Plan; Fire Risk Assessments (4)	—
15.3	Climate Change Risk	Partial	ESHIRA (references climate risk); MHF Hydrogen Trade-Off Study	No standalone climate change risk assessment.
15.4	Biodiversity	Covered	Biodiversity Strategy; WSM/LDX/LWB Biodiversity Plans; BNG Strategy (OLC/PHF); Landscape & Ecological Management Plan	—
15.5	Chemical Management	Covered	Hazardous Substances Procedure; Spill Procedure; Compliance Guides (multiple); Surface Water Drainage Strategy; Water Management Plan	—
15.6	Hydrocarbon Management	Covered	Spill Procedure; Refuelling Procedure	—
15.7	Air Quality	Covered	Dust Management Plan; DEMP	—
15.8a	Mine Closure Planning	Covered	Mine Closure Regeneration Plan; Closure Liability Estimate; Landscape & Ecological Management Plan	—
15.8b	Mine Closure Execution	Partial	Closure Liability Estimate; 2nd Line Assurance Review; Closure Risk Register	No detailed closure execution plan with schedule.
Chapter 16: Permitting				
16.1	Permitting Strategy	Covered	Permitting Strategy Rev B; Constraints and Controls; CEMF	—
16.2	Permitting Plan	Covered	Permitting Strategy; Permitting Procedure; Resource Plan; Compliance Guides	—
16.3	Data Acquisition/Management	Covered	Permitting Procedure; Resource Plan; Compliance Guides; Permits Register (xlsx)	—
Chapter 19: Marketing				
19.1	Supply and Demand	Gap	—	No supply/demand analysis. Folder empty.
19.2	Product and Sales Strategy	Gap	—	No product strategy or offtake documentation.
19.3	Logistics	Partial	Woodsmith Logistics Study Review Report Rev F (RFIs folder)	Logistics study in RFIs covers transportation but no marketing logistics/sales strategy.

Ref	Criteria	Status	Documents Provided	Gap Description
Chapter 23: Commercial				
23.1	Prime Contracting Strategy	Covered	Contracting Strategy; Procurement Plans; EPCM Work Packages (4)	—
23.2	Contracting Plan	Covered	Contracting Strategy; Procurement Plans; EPCM Work Packages	—
23.3	Contract Terms and Conditions	Gap	—	No contract T&Cs documentation.
23.4	Commercial Risk Assessment	Gap	—	No commercial risk assessment.
23.5	Benchmarking	Gap	—	No commercial benchmarking.
23.6	Local Procurement	Covered	Crop Nutrients Inclusive Procurement Strategy	—
23.7	Insurance	Gap	—	No insurance program documentation.
23.8	Supply Chain Readiness	Gap	—	No supply chain readiness assessment.
Chapter 25: Risk Management				
25.1	Risk Identification	Covered	Risk registers; WRAC documentation; Workshop outputs; Executive Risk Reports (H1, H2 2025); Define Phase Technical Risk Register	—
25.2	Risk Mitigation	Covered	Integrated Risk Management Plan 2026; Risk registers (include mitigations); Executive Risk Reports	—
25.3	Risk Management Plan	Covered	Crop Nutrients Integrated Risk Management Plan 2026	—
25.4	Risk Response Plans	Partial	IRM Plan (defines objectives and milestones); Executive Risk Reports (status tracking)	IRM Plan defines framework but no detailed individual risk response plans.
25.5	Risk Reporting	Covered	Executive Risk Reports (H1 + H2 2025); Technical Risk Management Dashboards; IRM Audit Template	—

4. Ampersand Framework — Detailed Assessment

The table below assesses all 87 documents in the Ampersand Review Framework against the updated data room.

#	Document	Area	Pri	Status	Source in Data Room	Gap Description
1	**Review Terms of Reference**	Governance	P1	Have	Provided separately (GIA ToR)	—
2	**Review Agenda(s)**	Governance	P1	Have	Provided separately (GIA agenda)	—
3	**Review Presentations**	Governance	P1	Have	Internal Kickoff pptx (00-GIA Review Team Documents)	—
4	**Other IC Documents (current and prior)**	Governance	P1	Partial	FID 2028 Base Case P50 (RFIs folder)	P50 financial model provided; no formal IC decision documents.
5	**Lessons Learned Reports**	Governance	P1	Need	—	No lessons learned documentation.
6	**Client Governance Review Deliverables List**	Governance	P1	Have	IA Document Register.xlsx; RFI List (00-GIA Review Team Documents)	—
7	**Prior Review Docs — Internal**	Governance	P1	Have	Evaluate Phase End-of-Phase Reports (5 area-specific); Define Phase status reports	—
8	**Prior Review Docs — External DD**	Governance	P1	Partial	SRK Geotechnical Analysis; Mine Closure 2nd Line Assurance; Hypercube Dynamic Simulation	Discipline-specific external reviews but no consolidated external DD.
9	**Steering Committee Charter / ToR**	Governance	P1	Need	—	No steering committee charter or ToR.
10	**Steering Committee Documents**	Governance	P1	Need	—	No steering committee packs or minutes.
11	**Project Delegated Authorities**	Governance	P1	Need	—	No delegated authorities documentation.
12	**Current Funding Request**	Definition	P1	Need	—	No funding request document.
13	**Business Case Summary**	Definition	P1	Partial	Business Case and Modelling Overview pptx; FID 2028 Base Case P50	Overview presentation and P50 model exist but no formal business case summary report.
14	**Business Case Detail — Financial Model**	Definition	P1	Have	Scenario Model Draft xlsx; FID 2028 Base Case P50; OPEX Revision F xlsx	—

#	Document	Area	Pri	Status	Source in Data Room	Gap Description
15	**Business Case Detail — Other**	Definition	P1	Partial	Post-VIP Engineering Report; Trade-Off Studies (27 docs)	Extensive technical studies but no formal business case supporting documentation.
16	Case Options Matrix	Definition	P2	Partial	Trade-Off Studies (27 documents); VIP Technical Notes (38 documents)	Individual studies address options but no consolidated options matrix.
17	Project / Case Decision Tree	Definition	P2	Need	—	No decision tree.
18	Program Charter	Definition	P3	Need	—	No program charter.
19	**Project Charter(s)**	Definition	P1	Need	—	No project charter.
20	Project One-Pagers	Definition	P3	Have	Project-on-a-Page (7 executive summary sheets)	—
21	Program Stmt of Rqmts / URS	Definition	P3	Have	Functional Requirements (project-wide 0000-AAW-PM-RR-00001)	—
22	**Project Stmt of Rqmts / URS**	Definition	P1	Have	Functional Requirements: Mine (1000), MTS (2000), Teesside (3000), Port (4000), Common (5000)	—
23	Shaping Study(s)	Definition	P2	Need	—	No shaping or opportunity assessment studies.
24	**Study Report(s) — CCPT / OOM / PFS / FS**	Definition	P1	Covered	Post-VIP Engineering Report; End-of-Phase Reports (5 area-specific); Stage Synopsis; Define Phase status reports	—
25	**Study Technical Documents**	Definition	P1	Have	400+ technical documents across all discipline and phase folders	—
26	**PES — Program / Project Execution Strategy**	Definition	P1	Covered	Program Management Plan; Construction Execution Plans (4 area-specific); Logistics Plan; Modularisation reports	—
27	**PES — Additional Documents**	Definition	P1	Have	AWP Procedure; Modularisation Philosophy; Temporary Facilities Plan; EPCM Work Packages (4)	—
28	**SEP — Study Execution Plan(s)**	Definition	P1	Have	Define Study Execution Plan (0000-WOB-PM-PL-00012)	—

#	Document	Area	Pri	Status	Source in Data Room	Gap Description
29	**PEP — Project Execution Plan(s)**	Definition	P1	Covered	Program Management Plan; PEP-10 Construction Management Plan; Construction Execution Plans (4 area-specific); SEAL Plan	—
30	**Project Assurance Plan(s)**	Definition	P1	Partial	Mine Closure 2nd Line Assurance; IRM Audit Template	Closure and risk assurance only; no project-level assurance plan.
31	**Project Organization Chart(s)**	People	P1	Partial	Permitting & Environment RASCI (Ch 15 PNG)	RASCI for one function; no overall project org charts.
32	Project RACI	People	P2	Partial	Permitting & Environment RASCI Jan 2026	Single function RASCI only; no project-wide RACI.
33	Key Personnel CVs	People	P2	Need	—	No CVs provided.
34	IPDT Implementation Plan	People	P2	Need	—	No IPDT plan.
35	Project Culture Assessment	People	P3	Need	—	No culture assessment.
36	**Project Management Plan**	Systems	P1	Have	Program Management Plan (0000-WOB-PM-PL-00003)	—
37	**Project Controls Mgmt Plan**	Systems	P1	Partial	Define Phase Estimate Plan (0000-WOB-PC-PL-00002)	Estimate plan addresses some controls; no comprehensive project controls plan.
38	**Contracting Strategy**	Systems	P1	Have	Contracting Strategy (Ch 23)	—
39	**Contracts & Procurement Mgmt Plan**	Systems	P1	Have	Contracting Strategy; Procurement Plans (Ch 23); EPCM Work Packages (4)	—
40	**Long Lead Procurement / Early Works Plan**	Systems	P1	Need	—	No long lead or early works plan.
41	Contracts Management Procedure	Systems	P3	Need	—	No contracts management procedure.
42	Project Labor Agreement	Systems	P3	Need	—	No project labor agreement.
43	Safety / Sustainability in Design Mgmt Plan	Systems	P2	Partial	CEMF; DEMP; Fire Risk Assessments (4)	Environmental and fire safety plans but no dedicated SiD management plan.
44	Sustainability in Design Register	Systems	P2	Need	—	No SiD register.
45	Sustainability in Construction Register	Systems	P2	Partial	Commitments Register (noise/lighting)	Environmental commitments tracked but no formal SiC register.

#	Document	Area	Pri	Status	Source in Data Room	Gap Description
46	**Risk Mgmt Plan — Program / Project**	Systems	P1	Have	Crop Nutrients Integrated Risk Management Plan 2026 (Ch 25)	—
47	**Risk Analysis Report(s)**	Systems	P1	Have	Executive Risk Reports H1 + H2 2025; HAZID reports (Evaluate phase, 5 area-specific); Fire Risk Assessments (4)	—
48	**Risk Register(s) — Program / Project**	Systems	P1	Have	Risk registers (Ch 25); Closure Risk Register (Ch 15); Define Phase Technical Risk Register	—
49	**Risk Register(s) [XLS format]**	Systems	P1	Have	Risk Registers 2026.xlsx; IRM Audit Template.xlsx (Ch 25)	—
50	**Basis of Estimate**	Systems	P1	Have	Basis of Estimate document (Basis Documents folder: 0000-WOB-PC-ET-00006)	—
51	**Basis of Schedule**	Systems	P1	Partial	Define Phase Estimate Plan; Feasibility Schedules	Estimate plan references schedule basis but no standalone BoS document.
52	**Schedule Critical Path Report**	Systems	P1	Partial	Feasibility Schedules (Baseline + Post-FS Workshop)	Gantt schedules but no formal critical path analysis report.
53	**Scope Book**	Systems	P1	Have	Scope Books (WBS 0000-5000, 7 documents)	—
54	**Work Breakdown Structure**	Systems	P1	Have	Scope Books (define WBS structure); EPCM Work Packages	—
55	**Basis of Design**	Systems	P1	Have	Basis of Design (12 documents: HV Power, Water, Fire Protection, Mining, MTS, Teesside, Port, Telecomms, Controls)	—
56	GAs (General Arrangements)	Systems	P2	Have	Mechanical GAs (6 in Technical Drawings folder); MHF 2.0 GAs (RFIs)	—
57	PFDs (Process Flow Diagrams)	Systems	P2	Have	30 PFDs in Technical Drawings folder	—
58	P&IDs (Piping & Instrument Diagrams)	Systems	P3	Have	60 P&IDs in Technical Drawings folder	—
59	**Permit Register**	Systems	P1	Have	Permits Register (Ch 16)	—

#	Document	Area	Pri	Status	Source in Data Room	Gap Description
60	**Permit Register [XLS format]**	Systems	P1	Have	Woodsmith Project Permit Register.xlsx (Ch 16)	—
61	**Permitting — Additional Documents**	Systems	P1	Have	Permitting Strategy; Compliance Guides; Constraints & Controls (Ch 16)	—
62	**Cost Estimate(s) — CAPEX**	Systems	P1	Partial	Basis of Estimate; Post-VIP Engineering Report (cost summary); FID 2028 Base Case P50	BoE and reference documents but no standalone CAPEX estimate report.
63	Cost Estimate(s) — CAPEX [XLS format]	Systems	P2	Need	—	No CAPEX estimate spreadsheet.
64	Cost Estimate(s) — SUSEX	Systems	P2	Need	—	No sustaining capital estimate.
65	Cost Estimate(s) — SUSEX [XLS format]	Systems	P2	Need	—	No SUSEX spreadsheet.
66	Cost Estimate(s) — OPEX	Systems	P3	Partial	Woodsmith_OPEX_RevisionF xlsx (Ch 2-3 folder)	OPEX spreadsheet available but no formal report.
67	**Value Optimization / VIP / Capital Intensity**	Systems	P1	Have	VIP Technical Notes (38 documents); Post-VIP Engineering Report; Trade-Off Studies (27)	—
68	**Project Schedule(s)**	Systems	P1	Have	Feasibility Schedules (Baseline + Post-FS Workshop)	—
69	Project Schedule(s) [XER format]	Systems	P2	Need	—	No native P6 schedule files.
70	HSE/C Management Plan	Systems	P2	Have	CEMF; DEMP; Fire Risk Assessments (4); Hazardous Substances Procedure; Spill Procedure	—
71	Engineering Management Plan	Systems	P2	Have	SEAL Plan (Ch 13); Worley Design Manual; AVEVA E3D Execution Plan	—
72	Engineering Data Mgmt Plan	Systems	P3	Have	Document Mgmt Plan; Information Mgmt Plan; Data Mgmt Plan; COMOS Implementation Plan (Management Plan Documents folder)	—
73	Construction Mgmt Plan	Systems	P3	Have	PEP-10 Construction Management Plan;	—

#	Document	Area	Pri	Status	Source in Data Room	Gap Description
					Construction Execution Plans (4 area-specific)	
74	Commissioning Mgmt Plan	Systems	P3	Need	—	No commissioning plan.
75	Change Mgmt Procedure	Systems	P3	Need	—	No change management procedure.
76	Quality Mgmt Plan	Systems	P3	Need	—	No quality management plan.
77	Document Mgmt Plan	Systems	P3	Have	Document Management Plan (0000-WOB-AD-PL-00001); Information Management Plan (0000-WOB-AD-PL-00003)	—
78	Communications Mgmt Plan	Systems	P3	Partial	Stakeholder Engagement Plan (Ch 15)	Stakeholder plan but no project communications plan.
79	Community Relations Mgmt Plan	Systems	P3	Have	Community & Regional Stakeholder Engagement Plan (Ch 15)	—
80	CSP — Additional Documents	Systems	P3	Have	Biodiversity plans; Landscape plans; Water Management Plan	—
81	Security Mgmt Plan	Systems	P3	Need	—	No security plan.
82	Operational Readiness Mgmt Plan	Systems	P3	Need	—	No operational readiness plan.
83	Project Closeout Mgmt Plan	Systems	P3	Need	—	No project closeout plan.
84	Technical Mgmt Plans	Systems	P3	Have	Process Control Philosophy (3); SEAL Plan; Evaluate Phase innovation reports	—
85	Major Contracts (conformed, draft)	Systems	P3	Need	—	No contracts provided.
86	Technical Documents	Systems	P2	Have	400+ documents across all folders	—
87	**Other Pertinent Documentation**	Systems	P1	Have	IDM Guideline; PMF-By-Stage; ICbS reference; Logistics Study; Hypercube Simulation	—

5. Data Room Inventory Summary

The table below summarizes the complete data room contents by folder.

Folder	Files	Contents
00-GIA Review Team Documents	**2**	Internal kickoff presentation; RFI tracking list
00-VIP Documents	**31**	Value Improvement Program technical notes across all WBS areas
01-Project Management	**16**	Construction management, modularisation, AWP, schedules
02-03 Techno-Econ & Fin Eval	**3**	Scenario model xlsx, business case overview pptx, OPEX xlsx
06-Processing	**9**	Mass/energy balance, energy consumption, R&D strategy, pilot trial
08-Energy	**0**	Folder empty — energy docs distributed across other folders
09-Geotech	**9**	Pre-feasibility study, design reports (6 sites), SRK analysis
13-Engineering	**6**	SEAL Plan, simulation models, standards, equipment list
15-Environmental	**31**	Biodiversity, closure, ESHIRA, management plans, compliance guides
16-Permitting	**11**	Permitting strategy, procedure, compliance guides, risk assessment
19-Marketing	**0**	Folder empty — no marketing documents provided
23-Commercial	**6**	Contracting strategy, procurement plans, inclusive procurement
25-Risk Management	**10**	IRM Plan 2026, executive risk reports, risk registers, WRAC
Basis Documents	**2**	Basis of Estimate; schedule reference
Basis of Design Documents	**12**	BODs: HV power, water, fire, mining, MTS, Teesside, port, telecomms
BFDs, PFDs, P&IDs, Technical Drawings	**105**	60 P&IDs, 30 PFDs, 3 BFDs, 6 Mech GAs, 6 other drawings
Define Phase Documents	**15**	SEP, estimate plan, status reports, risk register, process specs
Design Criteria Documents	**7**	Electrical, instrumentation, mechanical, fire, ventilation, process
EPCM Work Packages	**4**	Engineering and construction work package definitions
Evaluate Phase Documents	**21**	End-of-phase reports, HAZIDs, gate reviews, innovation assessments
Execution Documents	**6**	Construction execution plans (mine, MTS, Teesside, port), logistics
Fire Risk Assessments	**4**	Fire risk for mine, MTS tunnel, MHF, PHF
Functional Requirements	**6**	Requirements: mine, MTS, Teesside, port, common infrastructure

Folder	Files	Contents
Management Plan Documents	**11**	Document/info/data mgmt, design manual, construction mgmt, PMP, water mgmt
Process Control Philosophy	**3**	Control philosophy: production level, area 3000, port
Project on a Page	**7**	Executive one-page summaries for each major WBS element
RFIs	**17**	FID 2028 Base Case P50, MHF 2.0 updates, Hypercube simulation, logistics study
Scope Books and Post VIP Report	**7**	Post-VIP engineering report; scope books (WBS 1000-5000)
Stage Synopsis	**3**	Engineering report, memoranda, workshop notes
Trade-Off Studies	**27**	Power, hydrogen, mechanical, logistics design alternatives
VIP Technical Notes	**38**	Value improvement proposals with cost/schedule trade-off analysis
TOTAL	**~400**	

Version History

Version	Date	Author	Description
v0.1	13 Mar 2026	S. Felice	Initial draft — separate ICbS and Ampersand reviews
v0.2	14 Mar 2026	S. Felice	Consolidated review — expanded data room (~400 files, 30+ folders)